

**Mayor's Action Plan**

**NYCHA Quarterly Reporting as of 9/30/18 1st Qtr. FY 2019**

**CCTV - Total Completed 10 of 14**

Developments	Total Cameras	Projected Start Date	Actual Start Date	Project Completion Date	Completion Status (Active/Complete/Not Started)
Butler	30	5/2/2016	5/23/2016	12/8/2016	Completed
Polo Grounds	33	5/2/2016	5/23/2016	12/29/2016	Completed
Patterson	43	8/1/2016	6/13/2016	3/30/2017	Completed
Tompkins	111	9/16/2016	1/21/2016	5/4/2017	Completed
Brownsville	1	8/29/2016	1/21/2016	5/25/2017	Completed
St Nicholas	200	6/6/2016	2/29/2016	7/11/2017	Completed
Ingersoll	279	7/11/2016	2/24/2016	12/15/2017	Completed
Boulevard	224	5/2/2016	8/17/2016	5/9/2018	Completed
Castle Hill (NYPD Viper)	168	4/10/2017	2/13/2017	5/11/2018	Completed
Wagner (NYPD Viper)	247	3/27/2017	2/6/2017	5/25/2018	Completed
Bushwick	107	5/1/2017	6/1/2017	9/25/2018	Completed
Stapleton (NYPD Viper)	125	6/1/2017	6/6/2017	9/30/2018	Completed
Van Dyke 1 (NYPD Viper)		2/21/2017	5/22/2017	3/31/2019	Active
Van Dyke 2 (NYPD Viper)		2/21/2017	5/22/2017	3/31/2019	Active
Queensbridge North		8/1/2017	6/27/2017	4/15/2019	Active
Queensbridge South		8/1/2017	6/27/2017	4/15/2019	Active
Total Cameras	1568				

**LAC - Total Completed 11 of 14**

Developments	Total Bldgs Completed	Projected Start Date	Actual Start Date	Project Completion Date	Completion Status (Active/Complete/Not Started)
Wagner (NYPD Viper)	22	7/11/2016	3/2/2016	8/11/2016	Completed
Butler	6	5/2/2016	5/23/2016	1/17/2017	Completed
Brownsville	27	8/29/2016	1/21/2016	9/7/2017	Completed
St Nicholas	13	6/6/2016	2/29/2016	10/30/2017	Completed
Castle Hill (NYPD Viper)	14	6/6/2016	6/1/2016	1/26/2018	Completed
Ingersoll	20	7/11/2016	2/24/2016	3/30/2018	Completed
Boulevard	18	5/2/2016	8/17/2016	4/17/2018	Completed
Tompkins	8	9/16/2016	1/21/2016	4/27/2018	Completed
Bushwick		9/1/2017	6/1/2017	9/5/2018	Completed
Stapleton (NYPD Viper)		6/26/2017	6/6/2017	10/4/2018	Completed
Polo Grounds		5/2/2016	5/23/2016	10/16/2018	Completed
Van Dyke 1 (NYPD Viper)		7/11/2016	3/29/2016	4/1/2019	Active
Van Dyke 2 (NYPD Viper)		7/11/2016	3/29/2016	4/1/2019	Active
Queensbridge North		8/1/2017	6/27/2017	3/29/2019	Active
Queensbridge South		8/1/2017	6/27/2017	3/29/2019	Active
Patterson		8/1/2016	6/13/2016	12/29/2019	Active

**Exterior Lighting - TOTAL completed 14 of 14**

Developments		Projected Start Date	Actual Start Date	Project Completion Date	Completion Status (Active/Complete/Not Started)
Polo Grounds		8/3/2015	8/25/2015	3/1/2016	Completed
Bushwick		9/9/2015	9/9/2015	4/8/2016	Completed
Boulevard		9/17/2015	9/17/2015	6/14/2016	Completed
Stapleton		11/2/2015	11/2/2015	6/30/2016	Completed
Butler		9/30/2015	11/23/2015	9/1/2016	Completed
St. Nicholas		11/16/2015	11/16/2015	9/23/2016	Completed
Castle Hill		11/2/2015	11/2/2015	11/10/2016	Completed
Ingersoll		12/2/2015	12/2/2015	12/19/2016	Completed
Van Dyke 1		3/31/2016	2/16/2016	12/22/2016	Completed
Van Dyke 2		4/1/2017	5/16/2016	12/22/2016	Completed
Brownsville		5/1/2016	6/7/2016	1/11/2017	Completed
Tompkins		4/4/2016	4/4/2016	1/13/2017	Completed
Patterson		9/26/2016	6/10/2016	6/9/2017	Completed
Wagner		4/29/2016	6/13/2016	7/13/2017	Completed
Queensbridge North		9/19/2016	10/31/2016	10/31/2017	Completed
Queensbridge South		11/1/2016	10/31/2016	10/31/2017	Completed